No 1st and final

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

SBR: 000009

Date 18-05-18 2017.

Division: BBMP / YNK

YNK-DBR No. 83
Dated Divisional
Date 19.06.18

Sub Division: **Yelahanka Sub – Division.**

Bill Received No.

Cash Book Voucher No..... Dated.....

Sub Divisional

Job Number: 001-17-000017.

Schedule Docket No. Head of Account: 1771 Est.Cost: **20.00** Lakhs B.R.No. :

Name of Work : Improvements an Asphalting to roads at venkatala service road and surrounding areas in ward no-01 of yelahanka Sub Division,

Name of Contractor and Full Address: **Sri BB Umesh, No 345/1, Anjaneya temple Bettahalasoor, Bangalore.**

Reference to Agreement No. EE/YNK.D/ **EPMT-8/W.O/ 82 /2017-18.** Date: 23-6-2017.

Certified that the measurements were taken by me on 24.01.18 and recorded of Pages 466301 to 466311 of measurement Book No 4664 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 24/1/18 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Executive Engineer

Asst Sub-Division Officer

Sub Division Officer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	Gross Amt = Rs 197711=00
2) Deduct amount to be held in reserve being .....percent Rs.....	SD = Rs 9 —
3) " Balance	CESS = Rs 19771=00
4) Deduct Payment:	SCI = Rs 19771=00
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	IT = Rs 39542=00
b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	LC = Rs 19771=00
5) Balance being unpaid value of work done held in reserve.	CD = Rs 19771=00
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	Recovery = Rs 37529=00
7) Net amount due to or from Contractor unadjustments items.	Cr = Rs 138661=00
8) Advance to Contractor for materials brought to site (as detailed) within.	
9) Value of Government materials supplied.	
Total amount adjusted -	Rs 1838450=00

Contractor's Signature

Received Rs.....(in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

(For use in the Office)

Stamp

Audited & Admitted for Rs. 197711=00

1838450=00

138661=00

Executive Engineer

sl no	Description of work	Unit
1	KSRB 2-2.1 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, N	Cum
2	KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum
3	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.21 (P.15 / I.4.31)	sqm
4	Providing & laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs , with 20mm and down size graded granite metal,coarseaggregated @ 0.69cum ,and fine aggregated @ 0.460cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed -2008 machine mixed concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings,pedestals,retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts,struts, buttresses, bed blocks, anchor blocks, plinths etc.,including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications specifications	cum
5	KSRB 4.9.2 Providing T M T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.	tonne
6	Providing and fixing RCC precast Slabs of 0.10 m thick of CC 1:2:4 with 20 mm and down size graded granite metal , machine mixed , including cost of all material , labour , HOM of Machinery , curing complete	sqm
7	5.29(b)Providing and fixing pre cast solid cement concrete kerb stones made out of No.272.21 C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete (P.No.25 /It.No.5.30)	Nos
8	KSRB 15-19.2 Providing and applying ready mix priming coat over concrete/masonry/asbestos cement sheet/plastered surfaces including preparing the surface after throughly cleaning of oil,grease,dirt and other foreign matter and sand papering including cost of materials, labour, complete as per specifications. (Page no.121 / It no.15.80)	sqm
9	KSRB 800-1: painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specification MORTH chapter 8, No. 191/ Item No. 24.1/	
10	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1 (a) / 2.3.1 (P.5/I.2.1)	CUM
11	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications MORTH -100/ Chapter 1 (Page No.133/ Item No 17.1)	CUM
12	KSRRB M400-6.1 : Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications. A. Plant Mix Method.Close graded granular sub-base material as per 400-1 For Grading- II Material	CUM
13	KSRRB M400- Wet Mix Macadam - KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158 I.No.20.18)	CUM
14	Providing and applying primer coat with ss bitumen emulsion on prepared surface of granular base such as WMM including clearing of road surface and spraying primer at the rate of 0.60 kg/sqm using mechanical means complete as per specifications. MORTH Specification No.502 (P.No.160/It No.21.6)	CUM
15	KSRRB M500- 15 Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II (50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications MORTH Specification No.507 (P.No.162&163 II No.21.17.6)	CUM
16	KSRRB 500-7 Providing and applying tack coat with bitumen emulsion using 80/100 grade bitumen (VG20) on the prepared black toped suface at 2.5kg per 10 sqm. heating bitumen in boiler fitted with spray set (Excluding cleaning of road surface) including cost of all materials, labour, HOM of Machineries complete as per	SQM
17	KSRRB M500- 15 Providing, laying bituminousConcrete using 40/60 THP capacity H.M.P with Mechanical paver Gr-II (30mm to 45mm), crushed aggregates of specified grading premixed with 6% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade,rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH Specification clause No.500.9 complete in all respects complete as per specifications MORTH Specification No.509 (P.No.164 Item No.21.22.6)	CUM

Certificates:

1 The above work is done satisfactorily and complete in all respect.
2 There is no department Material issue for the above work.
3 This works comes under BBMP Limit.

Previous		Present Measurement			Total up-to date		Rem
Qty	cost	Qty	Rate	Cost	Qty	cost	
–	–	224.80	199 / 197.54	44235 / 44406.99	224.80	44235 / 44406.99	
–	–	26.90	5157 / 5086.79	138723 / 136834.65	26.90	138723 / 136834.65	
–	–	632.40	310 / 306.23	196044 / 193659.85	632.40	196044 / 193659.85	
–	–	76.32	6371 / 6282.46	486234 / 479477.35	76.32	486234 / 479477.35	
–	–	4.58	59411 / 58581.22	272102 / 268255.12	4.58	272102 / 268255.12	
–	–	118.58	20970 / 2070.60	2479877 / 245531.75	118.58	2479877 / 245531.75	
–	–	350.00	330 / 327.14	115500 / 114499.00	350.00	115500 / 114499.00	
–	–	63.24	27 / 27.17	1707 / 1718.23	63.24	1707 / 1718.23	
–	–	62.71	63 / 62.71	3950 / 3932.54	62.71	3950 / 3932.54	
–	–	153.45	166.00	25472.70	153.45	25472.70	
–	–	378.25	98 / 100.000	25472 / 37825.00	378.25	25472 / 37825.00	
–	–	51.15	1660 / 1665.00	84909 / 85164.75	51.15	84909 / 85164.75	
–	–	76.73	1766 / 1750.00	134277.50 / 135503	76.73	135503 / 134277.50	
–	–	341.00	27.5 / 30.00	9327 / 10230.00	341.00	9327 / 10230.00	
–	–	17.05	6435 / 6430.00	108716 / 109631.50	17.05	108716 / 109631.50	
–	–	341.00	14.6 / 15.00	5046 / 5115.00	341.00	5046 / 5115.00	
–	–	11.25 / 13.64	7270.00	81787 / 99162.80	11.25 / 13.64	81787 / 99162.80	
				1995228		1995228	

1977111=00 1977111=00

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore